



20140 – 120B Ave, Maple Ridge, BC V2X 3K5
 Phone 604.459.4551
 www.sunbrightsolar.ca

Spring Tune-up Checklist

Customer _____	Service Tech _____
Address _____	Date _____
City _____	Postal Code _____
Phone # _____	Email _____

- 1) Number, size and make of solar collectors: _____
- 2) All caps, pipes or drain valves put back into operate position? Yes
- 3) All clamps checked and tightened? Yes
- 4) Panel piping and tie downs secure? Yes No
- 5) Rack or stringers secure? Yes No NA
- 6) Type of roof? _____

GO TO PUMPHOUSE AND TURN ALL PUMPS OFF

- 7) Make of auto control? _____
- 8) Make and HP of pump? _____
- 9) Make, type and size filter? _____
- 10) Type of isolation valves? _____
- 11) Did you open isolation valves? Yes
- 12) Did you lubricate control & iso valves? Yes NA
- 13) If control was disabled at winterize, did you enable control? Yes NA
- 14) Did you set desired temperature to highest setting? Yes No NA
- 15) Did you set time clocks for maximum efficiency? Yes
- 16) Filter timer set to run: _____
- 17) Sweeper timer set to run: _____

TURN ALL PUMPS BACK ON

- 18) Is control working in all modes? Yes No NA
 - 19) Did you leave control in "Auto" Yes
 - 20) Is pool sweep delay working properly? Yes No NA
 - 21) If Jandy or Carpool type valve, are you sure the valve is "phased" correctly? Yes NA
 - 22) Filter pressure with solar off: _____
 - 23) Filter pressure with solar on: _____
 - 24) Air returning at pool inlets with solar on? Yes No
 - 25) Does air clear? Yes No
 - 26) Leaks present in pumphouse? Yes No
 - 27) Leaks present in panels or piping Yes No
- Recommendations: _____

- 28) If recommendations; did you leave estimate with customer? Yes Estimate to be sent
- 29) Was customer at home? Yes No